

Tel. 336-3849

John F. Andrade

P.O. Box 121

12/23/88

Seekonk, 02771

#31282 S.S. ~~N.S.~~ Jones St. E x Aviation Way

123B

Please install 1" copper ser. to supply $\frac{1}{2}$ of a duplex.
from Jones St. Meter inside cellar wall. John Andrade
is going to excavate. Street Obstruction Permit #

Measures of 1" Curb Stop:

W x W line Mt. Pleasant S t.

553.0 ft.

N x S line Jones S t.

5.6 ft.

E x W line Bldg.

28.7 ft.

N x N line house

22.5 ft.

Main is 13 ft. N x S line.

Main to curb stop 7.0 ft.

Work done May 3, 1989

Duplex W.S. service

33 ft. - 1" copper tubing supplied by Contractor
(13' out: 20' ins.)

Labor.....	\$	49.17
1" corp. tap.....	\$	12.06
1" curb stop.....	\$	22.15
1 Caldwell Stop box, compl.....	\$	21.00
Carting.....	\$	15.00
B 100 Mu. tapping machine use.....	\$	22.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
sTurn on charge.....	\$	15.00
	\$	166.38

John Peters dug & will maintain trench.