

Tel. 995-8697

Steven T. Gajewski

685 Ashley Blvd.

1/4/89

N.B., Ma 02745

#31286 S.W. cor. Tarkiln Hill Rd. & Lenox St.

125A

Please install 1" copper ser. to supply my one-family home. from Tark. Hill Rd. Meter inside cellar wall.

Nelson Cardoso is the contracor. Permit #5

Measures of 1" curb stop:

W x W line Lenox S t.

24.6 ft.

N x S line Tarkiln Hill Rd.

6.0 ft.

E x W line house

30.0 ft.

W x E line house

18.6 ft.

N x N line house

31.0 ft.

Main is 24 ft. N x S line.

Work done Jan. 18, 1989

Main to curb stop 19 ft.

60 ft. - 1" copper tubing @ 2.85' (24' out: 25' ins.)	\$ 171.00
Labor	\$ 49.17
1" corp. tap.....	\$ 12.06
1" curb stop.....	\$ 22.15
1 Caldwell Stop Box.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping mach. use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 337.38

Nelson Cardos dug & will maintain trench.

R. Oliveira - 2-1" cplgs 1/30/89