

Tel. 994-6659

Michael Pinto

490 Union St.

1/5/89

N.B. Ma 02740

#31290 N.E. cor. Greenwood & Summit St.

69

Please install 1" copper ser. to supply a one-family home. from Greenwood St. Meter inside cellar wall. Reis is the contractor.

Measures of 1" Curb Stop:

E x E line Summit St.

27.1 ft.

S x N line Greenwood S t.

4.3 ft.

E x W line house

6.2 ft.

S x S line house

22.0 ft.

Main is 32 ft. S x N line.

Work done Jan. 5, 1989

1" Copper tubing supplied by Contractor
(32; out: 18' ins.)

Labor.....	\$ 49.17
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 166.38

Reis Const. dug & will maintain trench.