

Tel. 993-9914

Norman E. Nichols

2 Monmouth St.

1/9/89

N.B. Ma 02745

#31292 W.S. Pine Ridge St. N x Hathaway Rd.

121

Please install 1" copper ser. to supply my one-family home. from Pine Ridge St. Meter inside cellar wall.

Lot 127

Measures of 1" Curb Stop;

N x N line Hathaway rd.	52.5 ft.
-------------------------	----------

E x W line Pine Ridge St.	7.0 ft.
---------------------------	---------

N x S line house	21.0 ft.
------------------	----------

E x E line house	22.5 ft.
------------------	----------

Main is 14 ft. E x W line.

Work done May 5, 1989

40 ft. - 1" copper tubing @ 2.85'.....	\$	114.00
Labor.....	\$	49.17
1" corporation.....	\$	12.06
1" Curb stop.....	\$	22.15
1 Caldwell stop box, compl.....	\$	21.00
Carting.....	\$	15.00
B-100 Mu. tapping machine use.....	\$	22.00
2 1" meter cplgs. @ 5.00 e a.....	\$	10.00
Turn on charge.....	\$	15.00
		<hr/>
	\$	280.38

Acushnet Exc. dug & will maintain trench.

2-1" cplgs. given 6/26/89