

Tel. 763-4091

Dana Deree
1/27/89

P.O. Box 177
E. Freetown, Ma 02717

#31301 S.S. #126R Whitman St. E x Front St. 106

Please install 1" copper ser. to supply a one-family home. from Whitman St. Meter in pit @ property line. Formerly supplied by the front house(124-126 Whitman St).

Measures of 1" Curb Stop:

E x E line No. Front St.	235.0 ft.
(W x W line Madeira Ave.	239.0 ft.)
N x S line Whitman St.	7.0 ft.
E x E line 124 Whitman St.	8.5 ft.
N x N line 124 Whitman St.	8.3 ft.
N x center of pit	12.0 ft.
Main to curb stop	11.0 ft.

Work done April 12, 1989

11 ft. - 1" Copper tubing @ 2.10'	\$ 23.10
Labor	\$ 49.17
1" Corporation tap	\$ 12.06
1" Curb Stop	\$ 22.15
Carting	\$ 15.00
B-100 Mu. tapping machine use	\$ 22.00
2 1" meter cplg. @ 5.00 ea	\$ 10.00
Turn on charge	\$ 15.00

Cald. Stop Box 21.00 \$ 189.48

J.F. Luiz Cont. dug, backfilled & will
maintian trench.