

Tel. 995-1728

Kenneth R. Simmons

3842 Acushnet Ave.

4/12/89

New Bedford, 02745

#31316 E.S. Acushnet Ave. N x Churchill St.

134

Please install 1" copper ser. to supply a one-family home. from Acushnet Ave. Meter in bldg. above floor.

Measures of 1" curb stop:

N x N line Churchill St.

612.0 ft.

W x E line Acushnet Ave.

4.0 ft.

N x S line house

21.0 ft.

W x W line house

46.5 ft.

S x N line house

25.0 ft.

Work done May 24, 1989

89 ft. - 1" copper tubing (42' out: 47' ins.)
supplied by Owner

Labor	\$	49.17
1" Curb Stop.....	\$	22.15
1" Corporation tap.....	\$	12.06
1 Caldwell Stop Box, compl.....	\$	21.00
B-100 Mu. tapping machine use.....	\$	22.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
	\$	151.38

Cardoso Const. dug & will maintain trench.

2-1" cplgs - given 6/27/89