

Tel. 993-0913

Saul Friedman
4/13/89

429 Union St
N.B. 02740

#31317 S.S. Valentine St. W x Brock Ave. //

Please install 1" copper ser. to supply a duplex.
from Valentine St. Meter inside cellar wall.

Measures of 1" Curb Stop:

Permit # 185

W x W line Brock Ave.

106.0 ft.

N x S line Valentine St.

7.8 ft.

W x E line house

3.3 ft.

N x N line house

17.0 ft.

E x W line house

22.3 ft.

Main to curb stop

9.5 ft.

Main is 18 ft. N x S line.

Work done April 18, 1989

18 ft. - 1" Copper tubing supplied by Owner
(18' out:

Labor.....	\$ 49.17
1" Corporation	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplg. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 166.38

Frisco, F.R. dug & will maintain trench.
LAID WITH DRAIN

2-1" cplg given - ap 5789