

Tel. 992-5332 (work) Thelma Souza 20 Rodney St.
997-8645 (home) 5/17/89 New Bedford, 02744

#31337 N.E. cor. #1648 Acushnet Ave. & Hathaway St. ^{104/-}

Please install 3/4" copper ser. to supply a hot dog stand (Charlie's). from Hathaway St. Meter in bldg. above floor. Formerly supplied by #1650 Acushnet Ave. ¹⁰⁶

Bill Smith is the contractor. Permit # 314

Measures of 3/4" curb stop:

E x E line Acushnet Ave. (boundstoen)	37.0 ft.
S x N line Hathaway S t.	6.0 ft.
E x E line B ldg.	2.0 ft.
S x S line Bldg.	8.0 ft.

Work done May 25, 1989

Wm. Smith & Son Supplied all material:
72 ft. 3/4" copper tubing (32' out: 40' ins.)
1 - 3/4" corp. tap
1 - 3/4" curb stop
1 Caldwell Stop Box, compl.

B-100 Mu. tapping machine use.....	\$	18.00
2 3/4" meter cplgs. @ 4.00 ea.....	\$	8.00
Carting.....	\$	15.00
Labor.....	\$	49.17
Turn on charge.....	\$	15.00
	\$	105.17

Wm. Smith dug & will maintain trench.

