

Tel. 998-3008 Raymond E. Gramlich, Jr. 3263 Acushnet Ave
5/18/89 N.B. Ma 02745

#31338 E.S. #3278 Acushnet Ave. (rear) S x Nye's Lane.

Please install 1" copper ser. to supply a garage (used
for business). from Acushnet Ave. Meter in pit. 132 H
LaBonne Brothers, Inc. is the contractor.

Measures of 1" Curb Stop:

N x N line Forbes St. 116.0 ft.

W x E line Acushnet Ave. 5.0 ft.

S x S line of 3278 Acushnet Ave. 42.0 ft.

W x center meter pit to curb box 9.5 ft.

Work done June 6, 1989

Labonne supplied all material:

1" copper tubing (42' out

1" curb stop

1 Stop box, complete

1" corporation tap - by City - to be returned *6/19/89*

Inspection.....\$ 15.00

2 1" meter cplgs. @ 5.00 ea.....\$ 10.00

Turn on charge.....\$ 15.00

\$ 40.00

Labonne dug & will maintain trench Permit # 428

Labonne tapped main.

Cplgs given 8/3/89 2-1"