

Tel. 990-0720

Adelino De Sousa

42 Highland St.

6/5/89

N.B. Ma 02740

10

#31344 S.S. Butler St. E x Swan St.

Please install 1" copper ser. to supply a one-family home. from Butler St. Meter inside cellar wall.

Cardoso is the contractor. P10 L78

Measures of 1" curb stop:

E x E line Swan S t.

113.0 ft.

N x S line Btler S t.

6.0 ft.

W x E line house

6.0 f t.

N x N line house

26.0 ft.

Main is 14 ft. N x S line.

Work done July 10, 1989

42 ft. - 1" Copper tubing. (14' out:.....\$ 28' ins.)  
supplied by Contractor

|                                  |          |
|----------------------------------|----------|
| Labor.....                       | \$ 37.64 |
| 1" Corporation tap.....          | \$ 12.06 |
| 1" Curb Stop.....                | \$ 22.15 |
| 1 Caldwell Stop Box, compl.....  | \$ 21.00 |
| Carting.....                     | \$ 15.00 |
| B-100 Mu. tapping mach. use..... | \$ 22.00 |
| 2 1" meter cplgs. @ 5.00 ea..... | \$ 10.00 |
| Turn on charge.....              | \$ 15.00 |

---

\$ 154.85

Nelson Cardoza dug & will maintain trench.  
Permit # 577