

Tel. 999-6598

Joseph Gomes

51 Salisbury St.

6/13/89

N.B. Ma 02744

#31346 N.W. cor. Milbury St. & Uxbridge St. 10

Please install 1" copper ser. to supply a one-family home. from Milbury St. Meter inside the cellar wall.

Reis is the contractor.

Permit # 455

Measures of 1" Curb Stop:

N x N line Uxbridge St.

45.0 ft.

E x W line Milbury St.

7.5 ft.

S x S line house

8.5 ft.

E x E line house

28.0 ft.

Main is 14 ft. E x W line.

Work done June 14, 1989

1" 1" Copper tubing supplied by Contractor (14' out:

Corporation tap.....\$ 12.06

1" Curb stop.....\$ 22.15

1 Caldwell stop box, compl.....\$ 21.00

Cartigg.....\$ 15.00

B-100 Mu. tapping machine use.....\$ 22.00

2 1" meter cplgs. @ 5.00 ea.....\$ 10.00

Turn on charge.....\$ 15.00

Labor.....\$ 49.17

\$ 166.38

Reis Const. dug, backfilled & will maintain trench.

Corrected Measures
Milbury St. NW cor. Uxbridge

April 30, 1993
Ser. # 31346 1"

E x W line Milbury St.
N x N line house

7.0 ft.
9.0 ft.

J. Rodríguez

