

Tel. 994-2543 (work) Vencelo D. Mello P.O. Box 6-182
997-9819 (home) 7/19/89 N.B. Ma 02741

#31354 W.S. Prescott St. S x Holyoke St.

127B

Please install 1" copper ser. to supply a one-family home. from Prescott St. Meter inside cellar wall.

Measures of 1" curb stop:

S x S line Holyoke St. 168.0 ft.

E x W line Prescott St . 9.0 ft.

N x N line house 3.5 ft.

E x E line house 24.0 ft.

Main to curb stop 9.0 ft.

Work done Setp. 6, 1989

Main is 18 ft. E x W line.

1" Copper tubing by Contractor (18' out:	
Labor.....	\$ 71.84
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 189.05

Speedy Rooter Co. Permit # 711