

Tel. 763-3572

Paula J. Weitz

P.O. Box 676

8/1/89

E. Freetown, Ma 02717

#31358 S.S. Sassaquin Ave. E x Tobey St.

136 A

Please install 1" copper ser. to supply a one-family home. from Sassaquin Ave. Norman's Enterprises is the contractor. Meter inside cellar wall. Lot 686

Measures of 1" curb stop:

E x E line Tobey St .	139.0 ft.
N x S line Sassaquin Ave.	4.0 f t.
E x W line bldg.	4.0 ft.
W x E line bldg.	23.0fft.
N x N line bldg.	29.6 ft.

Main is 11 ft. N x S line.

Main to curb stop 7.0 ft.

Work done March 22, 1990

36 ft. - 1" copper tubing supplied by Cont.	
Labor.....	\$ 49.17
1" Corporation tap.....	\$ 12.06
1" Curb stop.....	\$ 22.15
1 Caldwell Stop Box, compl.	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Carting.....	\$ 15.00
Turn on charge.....	\$ 15.00
	\$ 166.38

Norman Enterprises # 161