

Tel. 990-8726

Richard F. Bailey
8/8/89

568 Lantern La
N.B. Ma 02740

#31362 E.S. Chancery St. N x Willis St.

Please install 1" copper ser. to supply a one-family home. from Chancery St. Meter inside cellar wall.

P64 L339

Measures of 1" Curb Stop:

N x N line Willis St.	70.0 ft.
W x E line Chancery St.	5.0 ft.
N x S line house	2.6 ft.
S x N line house	21.0 ft.
W x W line house	24.0 ft.

Main is 14 ft. E x W line.
Work done Sept. 19, 1989

1" Copper tubing (14' out: 19' ins.)
supplied by Owner

Labor.....	\$	49.17
1" corp. tap.....	\$	12.06
1" curb stop.....	\$	22.15
1 Caldwell Stop box, compl.....	\$	21.00
Carting.....	\$	15.00
B-100 Mu. tapping machine use.....	\$	22.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
	\$	<u>166.38</u>

Dartmouth Power Co. Permit # 714