

Tel. 995-6291

Jose S. Castelo 1815 Acushnet Ave.
8/17/89 New Bedford, Ma 02746

#31369 W.S. Padanaram Ave. S x Cove Rd.

17A

Please install 3/4" copper ser. to supply 1/2 of a duplex.
from Padanaram Ave. Meter inside cellar wall.

P17A L96 west service

Measures of 3/4" curb stop:

S x S line Cove Rd. 388.5 ft.

E x W line Padnaram Ave. 8.0 ft.

N x S line house 21.0 ft.

E x E line house 33.0 ft.

S x Ser. #31368 17.0 ft.

Main to curb stop 8.0 ft.

Work done August 31, 1989

3/4" Copper tubing supplied by contractor	
Labor.....	\$ 49.17
3/4" corporation tap.....	\$ 7.98
3/4" curb stop.....	\$ 15.47
1 Caldwell stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 18.00
2 3/4" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 149.62

Nelson Cardoso Permit # 710