

Tel. 993-0926

Jose C. Gomes

665 Shawmut Ave. **82**

8/18/89

New Bedford, Ma 02740

#31370 N.S. Potter St. W x Shawmut Ave.

Please install 3/4" copper ser. to supply a garage used for auto sales. from Potter St. Meter in bldg. above floor. Nelson Cardoso is the contractor.

Measures of 3/4" Curb Stop:

W x W line Shawmut Ave. 142.0 ft.

S x N line Potter St. 3.0 ft.

W x W line Bldg. 4.0 ft.

S x S line Bldg. 58.0 ft.

Main is 32 ft. S x N line.

Work, done Aug. 24, 1989

90 ft. - 3/4" copper tubing supplied by Owner
(32' out: 58' ins.)

Labor.....	\$ 49.17
1 - 3/4" corporation tap.....	\$ 7.98
1- 3/4" curb sotp....by.Owner.....	
1 Caldwell stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 18.00
2 3/4" meter cplgs. @ 4.00 ea.....	\$ 8.00
Turn on charge.....	\$ 15.00
	\$ 134.15

Nelson Cardoso cont. dug & will maintain
trench Permit #704