

Tel. 1-508-22396

Robert Carreau

82 Nelson St.

8/18/89

N.B. Ma 02744

#31371 N.S. Nelson St. E x Crapo St.

20

Please install 3/4" copper ser. to supply a two-car garage. from Nelson St. Meter in bldg. above floor.

asures of 3/4" curb stop:

E x E line Crapo S t.

270.0 ft.

S x N line Nelson St.

9.0 ft.

W x E line Bldg.

8.0 ft.

S x S line Bldg.

58.0 ft.

Main is 32 ft. S x N line.

Work done Sept. 21, 1989

Wm. Smith supplied all material:

90 ft. - 3/4" Copper tubing( 32' out: 58' ins.) -

1 - 3/4" corp. tap

1 - 3/4" curb stop

1 Caldwell Stop box, compl.

-----  
B-100 Mu. tapping machine use.....\$ 18.00

2 3/4" meter cplgs...@ 4.00 ea.....\$ 8.00

Labor.....\$ 49.17

turn on charge.....\$ 15.00

\$ 90.17

Wm. Smith Permit # 725