

Tel. 993-0381

8/21/89

Structures Realty

by Daniel Moniz

70 Lambeth St.

N.B., Ma 02745

#31375 S.W. cor. Liberia La & Ayer St.

Please install 1" copper ser. to supply a one-family home. from Ayer St. Meter inside cellar wall.

Contractor's lot #4

95

Measures of 1" Curb Stop:

W x W line Ayer S t. 26.0 ft.

N x S line Liberia La. 7.0 ft.

W x E line house 9.0 ft.

E x W line house 17.0 ft.

N x N line house 50.0 ft.

Main to curb stop 4.0 ft.

Work done May 12, 1997



A. Pontes & Sons installed & supplied all stock - 1991

1" Copper tubing

1" Corp. tap

1" curb stop

1 Caldwell Stop Box, compl.

-----

SStructures Realty installed 1" copper tubing from  
the property line to house

Note: 1" x 1" cop to cop cplg. 1.0 ft. inside prop line.

Inspection.....	\$ 15.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	<u>\$ 40.00</u>