

tel. 993-0381

Structures Realty

70 Lambeth St.

8/21/89

by Daniel Moniz

N.B., Ma 02745

#31380 N.S. Liberia La W x Ayer St.

95

Please install 1" copper ser. to supply a one-family home. from Liberia La. Meter inside cellar wall.

Contractor's lot #9

Measures of 1" Curb stop:

W x W line Ayer S t. 52.0 ft.

S x N line Cul de sac 5.0 ft.

E x E line house 8.0 ft.

E x W line house 44.0 ft.

S x S line house 38.5 ft.

Main to curb stop 61.0 ft.

Tap is E x hyd. 31.5 ft.

Insp. Dec. 9, 1997 curb stop to house

A. pontes & Son supplied all stock
Main to curb stop 1990

1" Copper tubing
1" Corporation tap
1" Curb Stop
1 Stop Box, compl.

Inspection.....	\$ 15.00
2 - 1" Meter cplg @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 40.00

12/9/97 Insp curb stop to house - Smalley
1" x 1" cop to cop cplg. at prop line