

Tel. 993-0381

Structures Realty

70 Lambeth St.

8/21/89

by Daniel Moniz

N.B., Ma 02745

#31384 N.S. Liberia La E x Ayer St.

95

Please install 1" copper ser. to supply a one-family home. from Liberia La. Meter inside cellar wall.

Contractor's lot #13

Measures of 1" Curb Stop:

E x E line Ayer S t. 110.0 ft.

S x N line Liberia Lane 6.0 ft.

E x W line house 16.0 ft.

W x E line house 30.0 ft.

S x S line house 30.5 ft.

Main to curb stop 30.8 ft.

Note Tap is W x gate 17.7 ft.

Work done August 11, 1997

✓

A . Pontes & Son supplied all stock Main to curb stop -  
1990

1" Copper tubing  
1" Corporation tap  
1" Curb Stop  
1 Stop Box, compl.

-----  
Inspection curb stop to house 8/11/97 by Olejarz  
1" cop to cop cplg. - 10 ft. N x curb stop

Inspection.....	\$ 15.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 40.00