

Tel. 993-0381

Structures Realty

70 Lambeth St.

8/21/89

by Daniel Moniz

N.B., Ma 02745

#31388 E.S. Liberia La N x Upton St.

95

Please install 1" copper ser. to supply a one-family home. from Liberia La. Meter inside cellar wall.

Contractor's lot #17

Measures of 1" curb stop:

N x N line Upton St.

246.3 ft.

W x E line Liberia Lane

3.5 ft.

S x S line house

4.4 ft.

w x W line house

41.7 ft.

Main to curb stop 30.0 ft.

Note: tap: S/east from tap lot#16 - 32.5 ft.

Measures taken 4/6/93 - G. Pitta

Contractor supplied & installed all stock:

1" copper tubing

1" corp. tap

1" curb stop

1 Stop box, compl.

-----

Inspection.....	\$	15.00
-----------------	----	-------

2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
----------------------------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	40.00
--	----	-------

A. Pontes & Sons