

Tel. 993-0381

Structures Realty

70 Lambeth St.

8/21/89

by Daniel Moniz

N.B., Ma 02745

#31389 E.S. Liberia La N x Upton St.

95

Please install 1" copper ser. to supply a one-family home. from Liberia La. Meter inside cellar wall.

Contractor's lot #18

Measures of 1" Curb Stop:

N x N line Upton St.

201.6 ft.

W x E line Liberia Lane

4.8 ft.

S x N line house

4.8 ft.

N x S line house

39.5 ft.

W x W line house

26.1 ft.

Main to curb stop 28.5 ft.

Note: Tap N x lot 20 - 9.0 ft.

Measures taken 4/6/93 G. Pitta

Contractor supplied & installed all stock:

1" copper tubing

1" corp. tap

1" curb stop

1 Stop box, compl.

-----

Inspection.....	\$	15.00
-----------------	----	-------

2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
----------------------------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	<u>40.00</u>
--	----	--------------

A. Pontes & Sons