

Tel. 993-0381

Structures Realty

70 Lambeth St.

8/21/89

by Daniel Moniz

N.B., Ma 02745

#31391 S.S. Liberia La E x Ayer St.

95

Please install 1" copper ser. to supply a one-family home. from Liberia La. Meter inside cellar wall.

Contractor's lot #21A

Measures of 1" Curb Stop:

E x E line Ayer St. 279.0 ft.

N x S line Liberia Lane 4.0 ft.

E x W line house 18.4 ft.

W x E line house 17.0 ft.

N x N line house 27.2 ft.

E x hyd. gate (tap) 95.5 ft.

Main to curb stop 13.0 ft.

Work done Sept. 16, 1991

A. Pontes & Sons installed & supplied all stock:

1" copper tubing

1" Corporation tap

1" Curb stop

1 Caldwell Stop box, compl.

Inspection.....	\$	15.00
-----------------	----	-------

2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
----------------------------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

	\$	40.00
--	----	-------