

Tel. 993-0381

Structures Realty

70 Lambeth St.

8/21/89

by Daniel Moniz

N.B., Ma 02745

#31392 S.S. Liberia La E x Ayer St.

95

Please install 1" copper ser. to supply a one-family home. from Liberia La. Meter inside cellar wall.

Contractor's lot #22

Measures of 1" Curb Stop:

E x E line Ayer St. 205.5 ft.

N x S line Liberia Lane 6.1 ft.

E x W line Bldg. 13.8 ft.

W x E line Bldg. 27.0 ft.

N x N line Bldg. 26.0 ft.

Tap: E x hyd. gate 23.0 ft.

Main to curb stop 9.4 ft.

Work done Sept. 16, 1991

✓

A. Pontes & Sons installed & supplied all stock:

1" copper tubing

1" Corporation tap

1" Curb stop

1 Caldwell Stop box, compl.

Inspection.....	\$	15.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
	\$	40.00