

Tel. 993-3585

Michael W. Andrade

435 Mill St.

8/28/89

N.B., Ma 02740

#31397 N.S. #435 Mill St. E x Hunter St.

56

Please install 1" copper ser. to supply a three-family home. from Mill St. Meter inside cellar wall.

Replaces 5/8" ser. #5726 to be discontinued.

Measures of 1" curb stop:

E x E line Hunter St.

74.0 ft.

S x N line Mill St.

6.0 ft.

E x W line House

1.0 ft.

S x S line house

Main is 26 ft. S x N line.

Work done Aug. 31, 1989

1" Copper tubing by Contractor
(26' out: 9' ins.)

| | | |
|------------------------------------|----|---------------|
| Labor..... | \$ | 49.17 |
| 1" Corporation tap..... | \$ | 12.06 |
| 1" curb stop - by Cont. | | |
| 1 Caldwell Stop box - Cont. | | |
| B-100 Mu. tapping machine use..... | \$ | 22.00 |
| Carting..... | \$ | 15.00 |
| 2 1" meter cplgs. @ 5.00ea..... | \$ | 10.00 |
| Turn on charge..... | \$ | 15.00 |
| | \$ | <u>123.23</u> |

Mike Andrade Permit #707