

Tel. 697-8078

Antonio Matos
9/19/89

30 Fox Hill Dr.
Bridgewater, Ma.
02324 *132B*

#31399 E .S. Ventura Lane N x Phillips Rd.

Please install 1" copper ser. to supply a one-family
home. from Ventura Lane. Meter inside cellar wall. Lot 1

Measures of 1" Curb stop:

N x N line Phillips Rd. 43.0 ft.

W x E line Ventura Lane 4.0 ft.

S x S line house 19.0 ft.

w x W line house 20.5 ft.

Main to curb stop 36 ft.

Work done June 19, 1996

J.P.T. Cont. of So. Easton Ma. installed & supplied
all stock - Main to curb stop Nov. 12, 1989

1" Copper tubing

1" Corp. tap

1" curb STop

1 Stop Box, compl.

Inspection.....	\$ 15.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	<u>\$ 40.00</u>