

Tel. 697-8078

Antonio Matos

30 Fox Hill Dr. *132B*

9/19/89

Bridgewater, Ma 02324

#31404 E.S. Ventura Lane N x Phillips Rd.

Please install 1" copper ser. to supply a one-family home. from Ventura Lane. Meter inside cellar wall. Lot 6

Measures of 1" Curb Stop:

N x N line Phillips Rd. 375.0 ft.

N x stop box of lot #5 56.0 ft.

W x E line Ventura Lane 6.0 ft.

N x S line house 8.0 ft.

S x N line house 35.0 f t

W x W line house 32.0 ft.

Work done Nov. 12, 1989 main to curb stop.

Aug. 8, 1995 curb stop to cellar.

Main to curb stop 28.5 ft.

J.P.T. Cont. of So. Easton, Ma. installed &  
supplied all stock - Main to curb stop Nov. 12, 1989

1" Copper tubing

1" Corp. tap

1" Curb Stop

1 Stop Box, compl.

-----

Inspection.....	\$ 15.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	<u>\$ 40.00</u>

Tap 2.5 ft. N x hydrant gate