

Tel. 697-8078

Antonio Matos

30 Fox Hill Dr.

9/19/89

Bridgewater, Ma 02324

#31407 E.S. Ventura Lane N x Phillips Rd.

132B

Please install 1" copper ser. to supply a one-family home. from Ventura Lane. Meter inside cellar wall. Lot 9

Measures of 1" Curb Stop:

S x hydrant at end of cul de sac	25.4 ft.
W x E line Ventura Lane	7.4 ft.
N x S line house	43.9 ft.
S x N line house	12.0 ft.
W x W line house	43.0 ft.

Work done Aug. 22, 1996 curb stop to cellar
by Cont. Design

J.P.T. Cont. of So. Easton, Ma. installed & supplied
all stock - Main to curb stop Nov. 12, 1989

1" Copper tubing
1" corp. tap
1" curb stop
1 - Stop Box, compl.

Inspection.....	\$ 15.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	<u>\$ 15.00</u>
	\$ 40.00