

Tel. 697-8078

Antonio Matos

30 Fox Hill Dr. *132B*

9/19/89

Bridgewater, Ma 02324

#31408 Ventura Lane at end of cul-de-sac N x Phillips Rd.

Please install 1" copper ser. to supply a one-family home. from Ventura Lane. Meter inside cellar wall. Lot 10

Measures of 1" Curb Stop:

W x hydrant at end of cul de sac 33.7 ft.

S x N line Ventura Lane 5.8 ft.

W x E line house 42.0 ft.

E x W line house 5.5 ft.

S x S line house 29.2 ft.

Work done Aug. 21, 1996 curb stop to foundation

J.P.T. Cont. of So. Easton, Ma. installed & supplied
all stock - Main to curb stop Nov. 12, 1989

1" Copper tubing
1" corp. tap
1" curb stop
1 - Stop Box, compl.

Inspection.....	\$ 15.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 40.00
8/21/96 1 - Stop Box, compl.....	\$ 21.00
	\$ 61.00