

Tel. 697-8078

Antonio Matos

30 Fox Hill Dr.

9/19/89

Bridgewater, Ma 02324

#31409 W.S. Ventura Lane N x Phillips Rd.

132B

Please install 1" copper ser. to supply a one-family home. from Ventura Lane. Meter inside cellar wall. Lot 11

Measures of 1" Curb stop

N x N line Phillips Rd. 593.0 ft.

S x N line cul de sac 5.0 ft.

E x W line house 23.0 ft.

W x E line house 13.0 ft.

S x S line house 51.6 ft.

Work done August 9, 1996 - curb stop to house -
Nelson Cardosa

J.P.T. Cont. of So. Easton, Ma. installed & supplied
all stock - Main to curb stop Nov. 12, 1989

1" Copper tubing

1" corp. tap

1" curb stop

1 - Stop Box, compl.

Inspection.....	\$	15.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
	\$	40.00