

Tel. 697-8078

Antonio Matos

9/19/89

30 Fox Hill Dr. 1326

Bridgewater, Ma 02324

#31412 W.S. Ventura Lane N x Phillips Rd.

Please install 1" copper ser. to supply a one-family home. from Ventura Lane. Meter inside cellar wall. Lot 14

Measures of 1" curb Stop: N x N line Phillips Rd. 452.3'

N x hydrant 90.3 ft.

E x W line Ventura Lane 6.0 ft.

N x S line house 40.0 ft.

S x N line house 6.0 ft.

E x E line house 31.0 ft.

Work done Feb. 20, 1996

Tap is 1.0 ft. S x Lot 7

Main to curb stop 8 ft.

Note: Copper enters house S x N line house 22.0 ft.

J.P.T. Cont. of So. Easton, Ma. installed & supplied
all stock - Main to curb stop Nov. 12, 1989

8.0 ft. - 1" Copper tubing

1" Corp. tap

1" Curb Stop

~~1 Stop box, compl.~~

Inspection.....	\$	15.00
-----------------	----	-------

2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
----------------------------------	----	-------

Turn on charge.....	\$	15.00
---------------------	----	-------

Stop Box, compl.....	\$	21.00
----------------------	----	-------

\$ 61.00

2/20/96 Contemporary Design installed

1" copper tubing from curb stop to house.