

Tel. 697-8078

Antonio Matos

30 Fox Hill Dr.

9/19/89

Bridgewater, Ma 02324

#31413 W.S. Ventura Lane N x Phillips Rd.

132B

Please install 1" copper ser. to supply a one-family home. from Ventura Lane. Meter inside cellar wall. Lot 15

Measures of 1" Curb Stop:

N x N line Phillips Rd. 368.0 ft.

E x W line Ventura Lane 7.0 ft.

N x S line house 18.0 ft.

S x N line house 29.0 ft.

E x E line house 30.0 ft.

Main to curb stop 9.5 ft.

N x hydrant 15.0 ft.

Work done Aug. 7, 1996

J.P.T. Cont. of So. Easton, Ma. installed & supplied
all stock - Main to curb stop Nov. 12, 1989

1" Copper tubing
1" corp. tap
1" curb stop
1 - Stop Box, compl.

Inspection.....	\$	15.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
	\$	40.00