

Tel. 697-8078

Antonio Matos

9/19/89

30 Fox Hill Dr. *132B*

Bridgewater, Ma 02324

#31414 W.S. Ventura Lane N x Phillips Rd.

Please install 1" copper ser. to supply a one-family home. from Ventura Lane. Meter inside cellar wall. Lot 16

Measures of 1" Curb Stop:

N x N line Phillips Rd. 187.0 ft.

N x stop box of lot #17 66.0 ft.

E x W line Ventura Lane 3.0 ft.

N x S line house 8.0 ft.

S x N line house 28.0 ft.

E x E line house 26.0 ft.

Work done NOV. 12, 1989 main to curb stop

August 8, 1995 curb stop to cellar.

Main to curb stop 10.2 ft.

J.P.T. Cont. of So. Easton, Ma. installed &
supplied all stock - Main to curb stop Nov. 12, 1989

1" Copper tubing

1" Corp. tap

1" Curb Stop

1 Stop Box, compl.

Inspection.....	\$	15.00
2 - 1" meter cplgs. @ 5.00 ea.....	\$	10.00
Turn on charge.....	\$	15.00
	\$	<u>40.00</u>