

Tel. 995-1398

Marie I. Amaral

1216 Sassaquin Ave.

9/7/89

N.B., Ma 02745

#31418 S.S. Sassaquin Ave. E x Oriole St.

138

Please install 1" copper ser. to supply a one-family home. from Sassaquin Ave. Meter inside cellar wall.

~~Edgar Reynolds~~ is the contractor. P138 L63

Nelson CARDOSA

Measures of 1" Curb Stop

E x E line Oriole St. 87.0 ft.

N x S line Sassaquin ave. 1.6 ft.

E x W line house 33.0 ft.

W x E line house 2.0 ft.

N x N line house 34.0 ft.

Main is 10 ft. N x S line.

Work done Sept. 19, 1989

Copper tubing supplied by Owner
(10' out: 32' ins.)

Labor.....	\$ 49.17
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 166.38

Nelson Cardosa Permit # 728