

Tel. 617-344-6275 James H. Da Costa 54 Tea St.
9/12/89 Stoughton, Ma 02072

#31421 West end of Alden St. at west end of main. 26

Please install 1" copper ser. to supply a one-family home. from Alden St. Meter inside cellar wall. Pontes is the contractor. No connections in pipe from curb stop to cellar wall.

Measures of 1" Curb Stop:

W x W line Ridge St. 550.0 ft.

Curb stop is 3.0 ft. W x tap

N x S line Alden St. 27.5 ft.

S x N line Alden St. 22.5 ft.

E x E line house 89.0 ft.

Work done Oct. 6, 1989

Nelson Cardosa supplied & installed stock:

1" Copper tubing

1" Corporation tap

1" Curb Stop

1 Caldwell Stop Box, compl.

1" Corporation tap.....	\$ 12.06
-------------------------	----------

B-100 Mu. tapping machine use.....	\$ 22.00
------------------------------------	----------

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
----------------------------------	----------

Carting.....	\$ 15.00
--------------	----------

Labor.....	\$ 38.72
------------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

\$ 112.78

Nelson Cardosa Permite # 766


H
J

N.S.

High St.

6" WATER MAIN

S.S.



END
OF
MAIN

