

Tel. 996-9794

Carol Messei

10/10/89

39A Bayberry Rd.

N.B., Ma 02740

#31438 E.S. Geraldine St. S x Hathaway Rd. 120

Please install 1" copp. ser. to supply a one-family home.
from Geraldine St. Meter inside cellar wall. Lot 20

Measures of 1" Curb Stop:

N x N line Gardner St. 186.0 ft.

W x E line Geraldine St. 5.0 ft.

N x S line house 22.8 ft.

W x W line house 33.0 ft.

Main is 32 ft. W x E line.

Work done Nov. 20, 1989

120 ft. - 1" Copper tubing supplied by City @	342.00 2.85'
Labor.....	49.17
1" Corporation tap.....	12.06
1" curb stop.....	22.15
1 Caldwell Stop box, compl.....	21.00
Carting.....	15.00
B-100 Mu. tapping mach. use.....	22.00
2 1" meter cplgs. @ 5.00 ea.....	10.00
1" cop to cop cplg., comp.....	7.94
Turn on charge.....	15.00
	<hr/>
	516.32

Bristol County Cont. dug & will maintain trench.

Permit # 832