

Tel. 994-7004

Julio O. Johnson

62 Manhattan Ave.

10/18/89

Fairhaven, Ma 02719

#31444 N.E. cor. #137 Smith St. & Cedar St.

Install 1½" copp. ser. to supply a 5 family. Joe August is
the contr. Replaces ¾" ser. #4082 to be discontinued. ~~64~~ 65

Measures of 1½" Curb Stop:

N x N line Smith St. 31.0 ft.

W x E line Cedar S t. 5.0 ft.

S x N line house 15.5 ft.

W x W line house 6.5 ft.

Main to curb stop 21.0 ft.

Work done July 20, 1990

Stock supplied by City to be replaced:

1½" Copper tubing
1 - 1½" Mueller Corp. tap
1 - 1½" Hays curb stop
1 Buffalo Gate Box, compl.

*Ret. 9-19-90
Sumner &
Dunbar*

D-4 Drilling Machine use.....	\$ 28.00
2 1½" meter flanges.....	\$ 22.00
Carting.....	\$ 15.00
Labor.....	\$ 58.98
Turn on charge.....	\$ 15.00
	\$ 138.98

J. August Cont. Permit # 404