

Tel. 995-5563

Michael G. Pappas

98 Lafayette St.

10/20/89

N.B., Ma 02745

#31445 E.S. #98 Lafayette St. S x Carlisle St. *113*

Install 1" copp. ser. to supply a two-family home. from
Lafayette St. Meter inside cellar. Southeast Construction
Replaces 5/8" Ser. #17991 to be discontinued.

Measures of 1" curb stop:

S x S line Carlisle St. 130.0 ft.

W x E line Lafayette St. 5.4 ft.

N x S line house 5.7 ft.

W x W line house 14.3 ft.

Main to curb stop 26.5 ft.

Work done Nov. 6, 1989

Southeast Const. tapped & installed service:

1" copper tubing (32' out:

1" corporation tap

1" curb stop & Stop box, compl.

So. East Const. dug & will maintain trench.

Inspection.....	\$ 15.00
-----------------	----------

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
----------------------------------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

	\$ 40.00
--	----------