

Tel. 997-9451

Jay Jones

700 Acushnet Ave.

11/6/89

New Bedford, Ma 02740

#31447 E.S. #700 Acushnet Ave.

Please install 2" copp. ser. to supply a comm. bldg. from
Acushnet Ave. Meter inside cellar wall. taker's meter
Replaces 2" ser. #29601 to be discontinued.

72

Measures of 2" Curb Stop:

N x N line Pearl St.

565.0 ft.

W x E line Acushnet Ave.

8.2 ft.

N x S line Bldg.

7.0 ft.

N x 8" fire supply gate

2.0 ft.

N x old Seneca St. gate

19.7 ft.

Main to curb stop

12.0 ft.

Work done Dec. 1989

Stock supplied & installed by contractor:

Dug , tapped & installed by J. Hoadley & Sons

1 - 30" x 2" Service Saddle by J. Hoadley & Sons

1 - 2" Corporation tap

1 - 2" curb stop

1 - gate Box, compl.

2" copper tubing

1 - 2" elbow Mueller, compression (at old ser. conn.
on s.s. bldg.)

Insp.....\$ 15.00

Turn on charge.....\$ 15.00

\$ 30.00

Permit # 854

