

Tel. 998-3957

Anne M. Davis

1451 Plainville Rd.

11/9/89

New Bedford, Ma 02747

#31449 E.S. Shawmut Ave. S x Old Plainville Rd. *1024*
Please install 1" copp. ser. to supply a one-family home.
from Shawmut Ave. Meter inside cellar wall. The modular
home will be there in December.

Measures of 1" Curb Stop:

S x Old Plainville Rd.

256.0 ft.

N x service for house # 1914

139.0 ft.

As of this date no foundation yet

Main to curb stop

29.0 ft.

Work done Nov. 22, 1989

✓

1" Copper tubing supplied by Contractor		
Labor.....	\$	49.17
1" corporation tap.....	\$	12.06
1" curb stop.....	\$	22.15
1 Caldwell Stop box, compl.....	\$	21.00
Carting.....	\$	15.00
B-100 Mu. tapping machine use.....	\$	22.00
2 1" meter cplgs. @ 5.00 ea.....	\$	10.00
turn on charge.....	\$	15.00
		<hr/>
	\$	166.38

J. Luiz Const. dug & will maintain trench.

Permit # 842

. Additional Measures
E.S. Shawmut Ave., S x
Old Plainville Rd.

March 12, 1990
Ser. # 31449-1"

E x center of road	15.0 ft.
W x SW cor. house	48.0 ft.
S x S line house	43.0 f t.

J.R.



