

Tel. 991-4689

Patricia Lopes

514 Summer St.

11/16/89

New Bedford, Ma 02740

#31450 W.S. Leboeuf St. N x Old Plainville Rd.

124 A

Please install a 1" copp. ser. to supply a one-family home.
from Leboeuf St. Meter inside cellar wall.

Measures of 1" Curb Stop:

N x 4" tapping gate valve Old Plainville Rd. 145.0 ft

E x W line Leboeuf St. .

S x S line bldg. 8.0 ft

E x E line house 28.5 ft

Main to curb stop 28.5 ft.

Work done March 28, 1990

1" Copper tubing supplied by Contractor	
Labor.....	\$ 49.17
1" Corporation tap.....	\$ 12.06
1" Curb stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
D-4 Drilling machine use.....	\$ 28.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
4" x 1" D.S. Service Saddle.....	\$ 15.50
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 187.88

dug by K.D.F. Excavating for Nelson Cardoso
 Permit # 197