

Tel. 993-3048

Robert O. Boardman
2/12/90

163 Cottage St.
N.B., Ma 02740

#31464 E.S. Cottage St. S x Union St.

Please install 1" copp. ser. to supply a garden shed. From
Cottage St. Meter inside ~~cellar~~ ^{meter pit} wall. Frank Corp.-contr.
Replaces 3/4" ser. #5010 to be discontinued.

Measure of 1" Curb Stop:

S x S line Union St. 99.5 ft.

W x E line Cottage S t. 5.5 ft.

N x N line Bldg. 7.5 ft.

W x W line Bldg. 65.0 ft.

Main to curb stop 21.0 ft.

Work done April 20, 1990

Frank Corp. tapped & installed service:

1" Copper tubing

1" Corporation tap

1" curb stop

1 Caldwell Stop Box, compl.

1 - 8" x 1" S.Blair Service Saddle on Cast Iron pipe

Inspection.....	\$ 15.00
-----------------	----------

2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
----------------------------------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

	\$ 40.00
--	----------

Frank Corp. Permit 136

160 Cottage
SERIAL 31464

W. S. BUILDING

0.52

63.0

N.S. DRIVEWAY

COTTAGE ST

8th MAIN



