

Tel. 992-1491

Richard F. Bailey, Sr.
2/21/90

584 County St.
N.B., Ma 02740

#31475 N.S. Robeson St. E x Caroline St.

Please install 1" copp. ser. to supply a one-family home.
from Robeson St. Meter inside cellar wall. P70 L231

Measures of 1" Curb Stop:

E x E line Caroline St. 83.0 ft.

S x N line Robeson St. 6.0 ft.

E x W line house 14.0 ft.

S x S line house 25.8 ft.

Service goes into bldg. E x box 14.0 ft.

Main to curb stop 20.0 ft.

Work done April 18, 1990

1" Copper tubing supplied by contractor	
Labor.....	\$ 49.17
1" Corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00

\$ 166.38

Pontes & Son Permit # 202