

Tel. 763-2441

Gary Gregoire

1 Mohawk Ave.

3/30/90

E. Freetown, Ma 02717

#31485 N.S. #37 Linden St. E x State St.

Please install 1½" copp. ser. to supply a 6 apt. home.
from Linden St. Meter inside cellar wall. Replaces 5/8"
ser. #6913 to be discontinued.

Measures of 1½" Curb Stop:

E x E line State St. 75.6 ft.

S x N line Linden St. 5.6 ft.

E x W line house 11.0 ft.

W x E line house 18.6 ft.

S x S line house 9.6 ft.

Main to curb stop 28.0 ft.

Main is 16 ft. N x S line. Linden St.

Work done Nov. 21, 1990

Reis Cont. supplied & installed all stock:

40 ft. - 1½" Copper tubing
1 - 1½" Mueller Corp. tap
1 - 1½" Mueller Curb Stop
1 - # 10 Gate Box, compl.
1 - 6" x 1½" D.S. Service Saddle

D-5 Drilling Machine use.....	\$ 28.00
Carting.....	\$ 15.00
Labor.....	\$ 91.80
Turn on charge.....	\$ 15.00
2 1½" meter flanges	\$ 22.00

V. Reis Asphalt Permit #597

\$ 171.80