

Tel. 995-4912

Maria de Arede 266 Park Ave.

4/9/90

by Dorothy Ferro New Bedford, Ma 02745

#31486 S.S. Park Ave. W x Somerset St.

Please install 1" copp. ser. to supply a one-family home.  
from Hersom St. Meter inside cellar wall. Nelson Cardoso  
is the contractor. 118

Measures of 1" Curb Stop:

W x W Somerset S t.	51.0 ft.
S x N line Hersom St.	9.0 ft.
E x W line house	18.5 ft.
W x E line house	32.0 ft.
S x S line house (back)	30.0 ft.

Main is S x N line Hersom St. 34.0 ft.

Work done June 4, 1990

1" Copper tubing supplied by Contractor	
Labor.....	\$ 41.54
1" corp. tap.....	\$ 12.06
1" curb stop.....	\$ 22.15
1 Caldwell Stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 158.75