

Tel. 763-2395

Don Sorelle

105 Keene Rd.

4/24/90

Acushnet, Ma 02743

#31487 N.W. cor. #403 Elm St. & Newton St.

Please install a 3/4" copp. ser. to supply a one-family home. from Elm St. Meter inside cellar wall. Replaces 5/8" ser. #6267 to be discontinued. 51

Measures of 3/4" curb stop:

W x W line Newton St.	13.0 ft.
S x N line Elm St.	5.2 ft.
W x E line house	13.0 ft.
S x S line house	28.0 ft.

Main line 28 ft. S x N line.
Work done May 17, 1990

Mike Andrade supplied following stock:

3/4" copper tubing (28' out: 3' ins.)

3/4" corporation tap

1 Caldwell Stop Box, complete

1 - 3/4" curb stop.....	\$ 15.47
-------------------------	----------

B-100 Mu. Tapping machine use.....	\$ 18.00
------------------------------------	----------

Carting.....	\$ 15.00
--------------	----------

2 3/4" meter cplgs. @ 4.00 ea.	\$ 8.00
-------------------------------------	---------

Turn on charge.....	\$ 15.00
---------------------	----------

Labor.....	\$
------------	----

	<u>\$ 28.77</u>
--	-----------------

	\$ 100.24
--	-----------

Mike Andrade Permit # 304

6/5/90 2 - 3/4" cplgs.