

Tel. 992-5486

Donaghy Funeral Home

465 County St.

5/8/90

James E. Barton

N.B., Ma 02740

#31494 N.S. Morgan St. W x County St.

52

Redevelopment Authority installed this service up to the property line about 15 years ago. The owner has to bring the pipe from the property line into the bldg. from Morgan St. Meter in pit at property line. This bldg. is a garage to wash cars, not a business.

Measures of 3/4" curb stop:

W x W line County St. 244.0 ft.

S x N line morgan St. 6.1 ft.

E x E line garage 32.9 ft.

S x center of meter pit 12.3 ft.

Main to line 28 ft. S x N line.

Extended from prop. line to bldg. 5/15/90

Federico installed service Dec. 12/30/74 from main
to prop. line. & supplied stock:

27 ft. - 3/4" copper tubing

1 - 3/4" McDonald corp. tap C.F.

1 - 3/4" McDonald Curb Stop C.F.

1 Buffalo stop box, compl.

Inspection.....	\$ 15.00
Turn on charge.....	\$ 15.00
2 - 3/4" meter cplgs. @ 4.00 ea.....	\$ 8.00
	<hr/>
	\$ 38.00

Installed a 3/4" x 3/4" cop to cop cplg. at
prop. line - supplied by Owner. 5/15/90