

Tel. 993-0863

Robert Rossi

248 Whitman St.

6/21/90

N.B., Ma 02745 *127E*

#31501 W.S. Adelaide St. between Pontiac & Shelburne St.

Please install 1" copp. ser. to supply a one-family home.
from Adelaide St. Meter inside cellar wall. P127E L233

Measures of 1" Curb Stop:

N x N line Ethel St. 9.0 ft.

E x W line Adelaide St. 11.3 ft.

S x Hydrant (N x Ethel St.) 53.0 ft.

Main is 18 ft. E x W line.

Main to curb stop 6.5 ft.

Work done July 5, 1990

1" copper tubing supplied by contractor	
Labor.....	\$ 62.31
1" corporation tap.....	\$ 12.06
1" curb stop.....	\$ 22.15
1 Caldwell stop box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Turn on charge.....	\$ 15.00
	\$ 179.52

Acushnet Trench dug (John Golda)
Tapped & installed by Water Dept.

2-1" cplgs given. Mc Graw