

Tel. 995-2092

Albert Gomes

104 Lafayette St.

8/13/90

N.B. Ma 02740

#31507

W.S. Worcester St. S x Lynn St.

127B

Please install 1" copp. ser. (city) to supply a one-family home. From Worcester St. Meter inside cellar wall.

Measures of 1" curb stop:

S x S line Lynn St.	172.0 ft.
E x W line Worcester St.	9.5 ft.
S x N line house	25.0 f t.
E x E line house	42.0 ft.
N x S line porch	10.5 ft.

Main to curb stop 8.0 ft.

Main is 18 ft. E x W line.

Work done August 13, 1990

Dug by Mike Andrade - Laid with drain.

Tapped & installed by NB Water Works

1" copper tubing supplied by Contractor	
1" corporation tap.....	\$ 12.06
1" Curb Stop.....	\$ 22.15
1 Caldwell Stop Box, compl.....	\$ 21.00
Carting.....	\$ 15.00
B-100 Mu. tapping machine use.....	\$ 22.00
2 1" meter cplgs. @ 5.00 ea.....	\$ 10.00
Labor.....	\$ 62.31
Turn on charge.....	\$ 15.00
	<hr/>
	\$ 179.52