

Tel. 993-7370

Kavanaugh Dev.

337 State Rd.

11/2/90

No. Dart., MA 02747

#31521 N.W. cor. Hawthorn & County St. 41

Please install 2" copp. ser. (city) to supply a school.
from Hawthorn St. Meter in pit on property line.

Measures of 2" Curb Stop:

W x W line County St. 91.6 ft.

S x N line Hawthorn St. 3.6 ft.

E x E line house 17.6 ft.

Main to curb stop 22 ft.

Main is 14 f t. N x S line.

Work done Nov. 16, 1990

Service tapped by Red Hed Supply

All Stock supplied & installed by Medeiros & Son Cont.

22 ft. - 2" Copper tubing

1 - 2" Red Hed corporation tap

1 - 2" Red Hed Curb Stop

1 - Gate Box, compl.

1 - 8" x 2" D.S. Service Saddle

Inspection	\$ 15.00
------------------	----------

Turn on charge.....	\$ 15.00
---------------------	----------

	<u>\$ 30.00</u>
--	-----------------

Street Opening Permit # 555